




Project :	Coastline Highway from Freetown/Sierra Leone to Monrovia/Liberia <b>CHW-F/SL&lt;&gt;M/Lib</b>
Subject:	<b>EXHIBIT to Notice of Determination pursuant to SC03.5 MDB2010:</b> Reasoning of Ascertainment of Claim "Right of Access and possession of Site" (SC02.1) by the Engineer <<<
Reference:	Final Claim Submission of the Contractor 10. November 2021
Venue / Date:	30 November 2021

<b>1. PREFACE.....</b>	<b>4</b>
1.1. Project Data <b>Pã @ æ Åä    æ S ^ } ^ Å S a ^ i æ</b> .....	4
1.1.1. Parties and Basis of Work Contract .....	4
1.1.2. Nature and Scale of Project .....	4
1.1.3. Overall view of physical and financial Progress .....	5
1.2. Contractor's Claim #20 123 – SC02.1 .....	5
1.2.1. Contractor's REQUEST for Extension of Time due to late Site Access #20 123 .....	6
1.2.2. Contractor's REQUEST for Cost plus 5% default profit .....	7
1.3. Purpose of Notice of Determination (SC03.5) plus Exhibit (this document) .....	7
<b>2. CHRONOLOGICAL FACT GATHERING .....</b>	<b>8</b>
2.1. Commencement Order with commencement date: 01 August 2018.....	8
2.2. Program Issues in reference to Baseline Program / Notice given on 01 September 2018 .....	8
2.3. Baseline Program consented 21 September 2018 .....	9
2.4. A revised Work Program has never been submitted.....	9
2.4.1. Period from Start July 2019 to January 2020 – without Epidemic - .....	9
2.4.2. Period from Feb 2020 – with Covid and asserted suffered delay + incurred costs .....	9
2.5. Acceleration due to productivity loss (SC08.6 para 2 / para 3) .....	9
2.6. DB Visit on Site: 03 - 07 <sup>th</sup> January 2019 .....	10
2.7. Notice of Claim #20 123 / SC02.1 – Right of Access to Site” – 30 January 2020 .....	10
2.8. Notice of Claim #2007 / SC08.4 – EoTfC/ Epidemic impact – 05 January 2019.....	10
2.9. Notice by the Engineer to revise the Work program SC08.3/SC08.6.....	10
2.10. Variation / Right to Vary SC13.1 .....	10
2.11. Last Interim Claim #20 234 / SC08.4 Epidemic – EoTfC - 05 Oct 2020.....	10
2.12. Final Claim #20 123 / SC02.1 issued on 01 March 2021 .....	11
2.13. Resource input in two shifts: M/C + S/C .....	11
2.14. Other circumstances to Consider like epidemic claim #20 234 (SC08.4) .....	11
2.14.1. Time Impact – Epidemic Claim – SC08.4 (d) .....	11
2.14.2. Resource Deployment ... Contractor's statement .....	11
2.14.3. Cost Effect. .....	11
2.14.4. Time schedule for ALL outstanding works submitted with intention to complete .....	11



<b>3. ANALYZE &amp; EVALUATE THE CONTRACTOR'S MERITS &amp; QUANTUM.....</b>	<b>12</b>
3.1. Contractor's "furnished evidences" of Claim#20 123 .....	12
3.1.1. Commencement 22 July 2019 .....	12
3.1.2. Program at commencement period = prospective plan .....	12
3.1.3. App10 BL Baseline Program consented Oct/Nov 2019 – prospective plan .....	12
3.1.4. Revised Work Program = contemporaneous time schedule, if inconsistent .....	12
3.1.5. Acceleration either by ... or .... SC08.6 para 2+3 and para 6 MDB2010 .....	13
3.1.6. App56 DB Site Visit – January 2019 .....	13
3.1.7. App10 NC Claim Notice Claim #20 123 – 03 January 2019 .....	13
3.1.8. App90 NC Claim Notice Claim #20 234 / SC08.4 (d) + Cl 19 – 05 February 2020 .....	14
3.1.9. Notices to submit revised Work programs – in the course of implementation period - .....	14
3.1.10. App53 Variations > no requests about disruption [SC13.3(a)] and delays [SC13.3(b)] .....	14
3.1.11. App90 IC Last Interim Claim #20 234 SC08.4 (d) – 23 October 2021 > 30 Jan 2023 .....	15
3.1.12. App10 FC Final Claim #20 123 SC02.1 – Site Access – 22 Feb 2021 > 07 August 2023 .....	15
3.1.13. Resource input – Day and Night Shifts for M/C + S/C .....	18
3.2. Other Circumstances, like "Covid" SC08.4 (d) Appendix App90.....	19
3.2.1. Time Impact – Epidemic Claim – SC08.4 (d) #20 234 .....	19
3.2.2. Resource Deployment. #20 234 .....	19
3.2.3. Cost Effect #20 234 .....	20
3.2.4. Time schedule for ALL outstanding works submitted with intention to complete #20 234 .....	20
3.3. <b>Assessment of "eligible/ineligible" requirements</b> to recognize MERITs + Quantum .....	20
3.3.1. Contractor's entitlement to get redressed –in principle – / Merits ??? .....	20
3.3.2. Contractor's entitlement for EoTfC, Cost plus profit (ref Claim#20 123, SC02.1) ??? .....	22
3.4. Quantum of Time, Cost plus profit > Discrepancies are highlighted .....	22
3.4.1. Evaluate Time-Quantum: Extension of Time (SC02.1 + SC08.4d) .....	22
3.4.2. Evaluate Cost-Quantum: Extension of Time (SC02.1 + SC08.4d) .....	22
3.4.3. Interpretation towards financial performance. ....	24
3.4.4. Quantum: Extension of Time – Costs are indirectly paid by the UNIT RATES .....	25
<b>4. COMPREHENSIVE PRESENTATION OF REASONING / CONCLUSION.....</b>	<b>26</b>
4.1. Wrap up of Reasons and Conclusion for Claim #20 123 / SC02.1 "Site possession". .....	26
4.2. Conclusion / Bottom line .....	26
4.3. Legal Consequences Claim #20 123 .....	26
4.4. Do not forget the issue with Claim 20 234 – SC08.4 to resolve up to 09 November 2021 .....	27
<b>5. EXECUTIVE SUMMARY "REASONS OF UNRECOGNIZED CLAIM" .....</b>	<b>28</b>
5.1. Submission of Notice of Claim .....	28
5.2. Contractor's views about the cause-effect relation .....	28
5.3. Consultation Meeting with Parties on 01 April 2021.....	28
5.4. Engineer's fact gathering, analyze and evaluation of the Claim #20 123.....	28
5.5. Claims does not furnish suffice evidence to be eligible for Merits .....	29
5.6. Conclusion: not recognizable as a valid claim and consequently to drop the whole claim.....	29
5.7. Legal Consequences: Contractor's fault exculpates the Employer .....	29



5.8. Do not forget the issue with Claim 20 234 – SC08.4 to resolve up to 09 November 2021 .....	30
<b>6. APPENDICES.....</b>	<b>32</b>
6.1. Appendix App10 Contractor's Claim #20 123 ground SC02.1 with App10, 11,12, App13 .....	32
6.1.1. App10 NC Notice of Claim submitted on 03 January 2020	32
6.1.2. App10 FC Final Claim # 20 123, submitted on 01 March 2021	33
6.1.3. App10 All other documents are attached as soft copy with the file names	38
6.1.4. App10 BL Consideration to Work Program, Baseline Program and Awareness 04 Sept 2019	38
6.2. App20 Consultation Meeting / Minutes of Meeting MoM.....	40
6.3. App30 Program Issues .....	41
6.3.1. App10 BL Baseline Program – consented Nov / Dec 2019	41
6.3.2. App90 Outstanding Works in conjunction with Claim#20 234 (Status 22 Oct 2021) / SC08.4	41
6.3.3. App12 Bridgework BR2101 AT and TA ONLY in conjunction with Final Claim #20 123 / SC02.1	41
6.4. App40 Resources SC04.21 .....	41
6.4.1. App41, 42, 43, App44 Monthly Report SC04.21: Resources	42
6.5. App50 Financial Data with App51, 52, 53, 53, 55, App56.....	42
6.5.1. App51 CRE – Delay without ERE like Site Access SC02.1 and Epidemic SC08.4 (d)	42
6.5.2. App52 Performance Indicators in the Last seven Months	43
6.5.3. App53 Variation Proposals never requested Extension of Time for Completion	44
6.5.4. App54 to App56	45
6.6. App60 Contract Expert's data processing ... App61, 62, 63, 64, App65.....	45
6.6.1. App61 Available and restricted Site Area – RoW - / Site Access	45
6.6.2. App62 Resources Main-Contractor and Sub-Contractor	45
6.6.3. Apportion of CRE and ERE	49
6.7. App70 Employer's obligations, rights, duties, roles and responsibilities .....	50
6.7.1. App71 MDB2010 GCC Conditions of Contract.pdf	50
6.7.2. App72 PCC & EMP of MDB2010 CoC for HWS-F/SL Sierra Leone <>M/LIB Liberia	51
6.8. App 80 Contractor's obligations, rights, duties, responsibilities .....	52
6.9. App90 Contractor's Claim #20 234 ground SC08.4 with App91, 92, 93, App94 .....	53
6.9.1. App91 NC Notice of Claim submitted on 05 January 2019 ... Claim #20 234	53
6.9.2. App90 IC Last INTERIM Claim submitted on 23 October 2021 Claim#20 234	54
6.9.3. App91/92/93: Work Programmes / Intention to complete on 30 Jan 2023 – Claim#20 234	55
6.9.4. App94 Contract Expert's Marks in the Bar chart of all outstanding Works, Claim #20 234	56
6.9.5. Apportion of CRE + ERE for Extension of Time for Completion / SC08.4 (d)	58
6.9.5.1. End of Document : Signed by Evaluator Emma Allen, 30 Nov 2021.....	58