

# E60F2 Variation Records (Sample)

Legend: EMP = Employer; ENG = Engineer; CON = Contractor; Notice of Dissatisfaction NoD; DB = Dispute Board; NoD for DB decision a different form / template

Variation No.	Engineer's Instruction only or ENG's Request to submit Proposal					Contractor's Proposal of Variation, as requested subject to SC 13.3 para1					ENG R
1	2	3	4	5	6	7	8	9	10	11	12
Claim No	Engineer's Instruction or Request	Structure TUN, BRI, HWS, IC, LR	Subject	Cause refer to Sub-Clause i.c.w. 17.3 (g)	Con- tinuous effects	CON's Sub- mission date	<b>Costs (GEL total, net)</b>	profit entitled (incl. in Costs Y / N)	Disruption / Delay Time	<b>Impact to Extension of Time for Completion = EoTfC</b>	Request for further
#13001	01.01.2019	BRI1001-AT-P4	Vertical alignment - re-Design by Contractor !!! PCC defined	13.1 (b), (d), (f)	No	02.01.2019	<b>2.500.000</b>	Yes	21	<b>7</b>	Yes
#13002	10.01.2019	TUN2007-AT-Entr	omit this ... add that permanent works	13.1 (d)	Yes	11.01.2019	<b>1.120.000</b>	Yes	30	<b>5</b>	Yes
#13003	20.01.2019	HWS km chainage	Use this quarry	13.1	Yes	20.01.2019	<b>700.000</b>	Yes	15	<b>15</b>	No
#13004	01.02.2019	TUN2003-TA-Exit	Methodology	13.1	No		<b>4.000.000</b>	Yes	0	<b>0</b>	No
#13006											
#13007											
#13008											
#13009											
#13010											
#13011											
All#20000							<b>8.320.000</b>	xxxx		<b>27</b>	

## E60F2 Variation Records (Sample)

Variation No.	ENG's Proceeding		Engineer's Determination subject to SC 3.5						NoD	DB	FYI only
1	13	14	15	16	17	18	19	20	21	22	23
Claim No	Consultations with EMP+CON done (Yes, date)	Merit, in principle consented	Notice of Determination issued on Date	"provisional new rate or new price" for IPC acc. To SC12.3 para7	<b>Cost (provisional or final, GEL total, net)</b>	profit entitled (included in Costs Y/N)	Disruption / Delay Time	<b>Impact to Extension of Time for Completion = EoTfC</b>	CON's NoD, rec. Date	DB Referral done by EMP or CON, Date	Delta / Deviation between CON submission & ENG determination, value in GEL net
#13001	Y, 10.01.2019	Yes	02.03.2019	prov	<b>380.000</b>	Yes	21	1	pending	pending	-2.120.000
#13002	Y, 20.03.2019	Yes	01.04.2019	final	<b>800.000</b>	Yes	30	3	NoD, 05.04.2019	open	-320.000
#13003	Y, 02.04.2019	Yes	10.04.2019	final	<b>0</b>	Yes	15	9	Agrees, 15.04.2019	closed	-700.000
#13004	Not yet			intention: provisional	<b>not concluded yet</b>	Yes					xxxxxxx
#13006											
#13007											
#13008											
#13009											
#13010											
#13011											
Total EoT											
All#20000			xxxx		<b>1.180.000</b>	xxxx		13			<b>-3.140.000</b>

# E60F2 Claim Records (Sample)

Legend: EMP = Employer; ENG = Engineer; CON = Contractor; Notice of Dissatisfaction NoD; DB = Dispute Board; NoD for DB decision a different form / template

Claim No.	Contractor's submission										ENG R
1	2	3	4	5	6	7	8	9	10	11	
Claim No	CON's Submission Date	Structure TUN, BRI, HWS, IC, LR	Subject : cause-effect relationship	Cause; refer to Sub-Clause	Con- tinuous effects	Costs (GEL total, net)	profit entitled (incl. in Costs ?)	Disruption / Delay Time	Impact to Extension of Time for Completion = EoTfC	Request for further Particulars	
#20001	01.01.2019	BRI2112-AT-P4	unexpected, adverse physical conditions	04.12	Yes	55.000	No	10	5	Yes	
#20002	10.01.2019	TUN2003-AT-Entrance	Design Change (Variation), recommend to record under VARIATIONS SC13.3 (a),(b), (c.)	17.3 (g)	No	1.120.000	Yes	30	30	Yes	
#20003	20.01.2019	HWS km	Drawing delayed, EoT + Cost	01.9	Yes	750.000	Yes	15	10	No	
#20004	01.02.2019	TUN2008-TA-Exit	Methodology with claim	04.12	No	450.000	No		0		
#20005											
#20006											
#20007											
#20008											
#20009											
#20010											
#20011											
#20012											
All#20000	x x x x x x x					2.375.000	xxxx	55	45		

## E60F2 Claim Records (Sample)

Claim No.	ENG's Proceeding		Engineer's Determination subject to SC 3.5						NoD	DB	FYI only
1	12	13	14	15	16	17	18	19	20	21	22
Claim No	Consultations with EMP+CON done (Yes, date)	Merits agreed (Yes, date)	Determination issued on Date	"provisional new rate or new price" for IPC acc. To SC12.3 para7	<b>Costs (GEL total, net)</b>	profit entitled (included in Costs Y/N)	Disruption / Delay Time	<b>Impact to EoTfC</b>	CON's NoD / agrees / pending ... Date	DB Referral done by EMP or CON, Date	Delta / Deviation between CON submission & ENG determination, value in GEL net
#20001	Y, 10.01.2019	Yes, 10.01.2019	02.03.2019	final	<b>39.000</b>	No	7	<b>0</b>	agrees, 10.03.2019	Closed	<b>-16.000</b>
#20002	Y, 23.03.2019	Yes, 24.03.2019	01.04.2019	final	<b>800.000</b>	Yes	25	<b>10</b>	NoD, 05.04.2019	open	<b>-320.000</b>
#20003	Y, 03.03.2019	Yes; 04.03.2019	10.04.2019	prov	<b>51.000</b>	Yes	13	<b>9</b>	pending	xxx	<b>-699.000</b>
#20004				intentional: final	<b>not concluded yet</b>	No	xxx	<b>xxx</b>	xxx	xxx	xxxx
#20005											
#20006											
#20007											
#20008											
#20009											
#20010											
#20011											
#20012											
Total EoT											
All#20000	x x x x x x x		xxxxxx		<b>890.000</b>	xxxxx	45	<b>19</b>	xxxxxxxx	xxxxxxxx	<b>-1.035.000</b>

## Variation - Procedure ... Steps to close the case

1	Claim No	#13001	#13002	#13003	#13004	#13006
2	Engineer's Instruction or Request	01.01.2019	10.01.2019	20.01.2019	01.02.2019	
3	Structure TUN, BRI, HWS, IC, LR	BRI1001-AT-P4	TUN2007-AT-Entr	HWS km chainage	TUN2003-TA-Exit	
4	Subject	Vertical alignment - re-Design by Contractor !!! PCC defined	omit this ... add that permanent works	Use this quar	Methodology	
5	Cause refer to Sub-Clause i.c.w. 17.3 (g)	13.1 (b), (d), (f)	13.1 (d)	13.1	13.1	
6	Con-tinuous effects	No	Yes	Yes	No	
7	CON's Sub-mission date	02.01.2019	11.01.2019	20.01.2019		
8	<b>Costs (GEL total, net)</b>	<b>2.500.000</b>	<b>1.120.000</b>	<b>700.000</b>	<b>300.000</b>	
9	profit entitled (incl. in Costs Y / N)	Yes	Yes	Yes	Yes	
10	Diesruption / Delay Time	21	30	15	0	
11	<b>Impact to Extension of Time for Completion = EoTfC</b>	<b>7</b>	<b>5</b>	<b>15</b>	<b>0</b>	
12	Request for further	Yes	Yes	No	No	
13	Consultations with EMP+CON done (Yes, date)	Y, 10.01.2019	Y, 20.03.2019	Y, 02.04.2019	Not yet	
14	Merit, in principle con-sented	Yes	Yes	Yes		
15	Notice of Deter-mination issued on Date	02.03.2019	01.04.2019	10.04.2019		
16	"provisional new rate or new price" for IPC acc. To SC12.3 para7	prov	final	final	intention: provisional	
17	<b>Cost (provisional or final, GEL total, net)</b>	<b>380.000</b>	<b>800.000</b>	<b>0</b>	<b>not concluded yet</b>	
18	profit entitled (included in Costs Y/N)	Yes	Yes	Yes	Yes	
19	Diesruption / Delay Time	21	30	15		
20	<b>Impact to Extension of Time for Completion = EoTfC</b>	<b>1</b>	<b>3</b>	<b>9</b>		
21	CON's NoD, rec. Date	pending	NoD, 05.04.2019	Agrees, 15.04.2019		
22	DB Referral done by EMP or CON, Date	pending	open	closed		
23	Delta / Deviation between CON submission & ENG determination, value in GEL net	<b>-2.120.000</b>	<b>-320.000</b>	<b>-700.000</b>	xxxxxxx	

## Claim - Procedure ... Steps to close the case

1	Claim No	#20001	#20002	#20003	#20004	#20005
2	CON's Submission Date	01.01.2019	10.01.2019	20.01.2019	01.02.2019	
3	Structure TUN, BRI, HWS, IC, LR	BRI2005-AT-P4	TUN2004-AT-Entrance	HWS km	TUN2004-TA-Exit	
4	Subject : cause-effect relationship	unexpected, adverse physical conditions	Design Change (Variation), recommend to record under VARIATIONS.	Drawing delayed	Methodology	
5	Cause; refer to Sub-Clause	04.12	17.3 (g)	01.9	04.12	
6	Con-tinuous effects	Yes	No	Yes	No	
7	<b>Costs (GEL total, net)</b>	<b>55.000</b>	<b>1.120.000</b>	<b>145.000</b>	<b>4.000.000</b>	
8	profit entitled (incl. in Costs ?)	No	Yes	Yes	No	
9	Disruption / Delay Time	10	30	15		
10	<b>Impact to Extension of Time for Completion = EoTfC</b>	<b>5</b>	<b>30</b>	<b>10</b>	<b>0</b>	
11	Request for further Particulars	Yes	Yes	No		
12	Consultations with EMP+CON done (Yes, date)	Y, 10.01.2019	Y, 23.03.2019	Y, 03.03.2019		
13	Merits agreed (Yes, date)	Yes, 10.01.2019	Yes, 24.03.2019	Yes; 04.03.2019		
14	Determination issued on Date	02.03.2019	01.04.2019	10.04.2019		
15	"provisional new rate or new price" for IPC acc. To SC12.3 para7	final	final	prov	intentional: final	
16	<b>Costs (GEL total, net)</b>	<b>39.000</b>	<b>800.000</b>	<b>51.000</b>	<b>not concluded yet</b>	
17	profit entitled (included in Costs Y/N)	No	Yes	Yes	No	
18	Disruption / Delay Time	7	25	13	xxx	
19	<b>Impact to EoTfC</b>	<b>0</b>	<b>10</b>	<b>9</b>	<b>xxx</b>	
20	CON's NoD / agrees / pending ... Date	agrees, 10.03.2019	NoD, 05.04.2019	pending	xxx	
21	DB Referral done by EMP or CON, Date	Closed	open	xxx	xxx	
22	Delta / Deviation between CON submission & ENG determination, value in GEL net	-16.000	-320.000	-94.000	xxxx	