



Project :	West-East Highway Freetown/Sierra Leone to Monrovia/Liberia (WEHW FS-ML)
Subject:	Contract Review ahead of Re-Tendering, after Termination of the Contract.
Reference:	Service Contract
Venue / Date:	Sierra Leone, 01 January 2021

1.	GuB Design + Contract Review : Preface	2
2.	GuB Design + Contract Review : Tec & eco assessment of floating columns	2
3.	Contract Review “Tender Dossier” Construction Project (MDB2010)	2
3.1.	Task in compliance with Section 7 TOR III Scope of Works	2
3.1.1.	Basic procurement delivers	2
3.1.2.	Duties of the Consultant: Contract and Design Review	2
3.2.	Available Data of the Tender Documents and general remarks.....	3
3.2.1.	Pre-conditions to draft adequate Bidding Documents	3
3.2.2.	General Observations examining the integral parts of the “bidding documents”	3
3.2.2.1.	A _ Discrepancies in the different contract documents	4
3.2.2.2.	B _ Grand Total Structure of Bill of Quantity Schedule.....	5
3.2.2.3.	C _ Dispute Avoidance due to well-structured and quantified Bill No 100	6
3.2.2.4.	D _ Site Data and Material Sources	7
3.2.2.5.	E _ Price Escalation of Site Establishment	7
3.2.2.6.	F _ Contingencies Adjustment for Changes in Legislation and Costs	7
3.2.2.7.	G _ Exceptional allocated Design services into the sphere of Contractor.....	7
3.2.2.8.	H _ Essential foundation of RED BOOK / MDB2010 = Re-measurement	8
3.2.2.9.	I _ PCC not retrievable	8
3.2.2.10.	J _ Adjustment data: index codes, source of indexes, range of weighting for LC+FC.....	8
3.2.2.11.	K _ Iron out inconsistent coding system and update out-dated specifications	8
3.3.	Climate Change Consideration in construction industry / horizontal infrastructures	8
3.3.1.	General Climate Change Issues to consider: reduce fossil fuel to produced goods	8
3.3.1.1.	Adequate Design to reduce material application	8
3.3.1.2.	Minimize Supply and Production of cement, steel, and aggregates.....	8
3.3.1.3.	Implementation without plenty of Variations	8
3.3.2.	Particular actions to reduce consumption of fossil fuel	9
3.3.2.1.	Sophisticated design to apply min/max criteria for alignment > key indicators (i) Mass Haul Diagram MHD, (ii) steel quantities and (iii) cement quantities	9
3.3.2.2.	Minimize Earth movements, less quantities in embankments.....	9
3.3.2.3.	Optimize pavement in compliance to soil characteristics and traffic volume.....	9
3.3.2.4.	Change type of fuel to hydrogen propulsion or bio-diesel or e-drives	9
3.3.2.5.	Minimize Cement and Steel quantities with decarbonized production procedures	9
3.4.	Particular Topics assessed with proposed improvements	9
3.4.1.	Alignment of all Tender Documents – unambiguous Coding system	9
3.4.2.	Bill No 100 : Site Mobilization, Site Demobilization, value- & time-related Costs	9
3.4.3.	Contingencies BoQ Grand summary: Daily Rates for Extension of Time / Prolongation	11
3.4.4.	Source of Material Quarry + Borrow Pit locations / free-issued or royalties	15
3.4.5.	Price Escalation for Site Establishment	15
3.4.6.	Contingency for Adjustment for Changes in Legislation and Cost	15
3.4.7.	Design Services in PCC Part B to outline	15
3.4.8.	Re-Measurement	16
3.4.9.	PCC issues > proportionate the fundamental principle of MDB2010	16
3.4.10.	Fluctuation Schedule for Local and Foreign Currency with proper published sources	17
3.4.11.	Update and synchronize all integral Parts of the Tender Dossier = separate assignment	17
3.4.12.	Review all action in context with Climate Change Issues	18
3.4.12.1.	Minimize Production, Haulage and built in Earth, Cement, Steel Quantities.....	18
3.4.12.2.	Reduce fossil Energy in all Production phases for the utilized goods.....	18
4.	Attachments 1,2,3 > 16 pages.	18
4.1.	Att 1 : Proposed updated Bill No 100 in reference to WEHW FS-ML.....	18
4.2.	Att 2: Full comprehensive Bill No 100 in future	18
4.3.	Att 3: Grand Summary BoQ plus ALL Contingencies	19
4.3.1.1.	End of Document: Signed by Contract Specialist HFG2404– 01 January 2021	19